EXHIBIT C



INVOICE: 4454

Invoice Date:

08/29/2018

Terms:

DUE UPON RECEIPT

Due Date: Amount Due: 08/29/2018 \$ 310,329.00

GIGA WATT INC. 1 CAMPBELL PARKWAY EAST WENATCHEE WA 98802

Account: 1262						
Description: Engineering Design and Transmission Line Construction - Giga Watt 30 MW Substation				Page 1 of	Page 1 of 1	
DESCRIPTION	QUANTITY	MOU	UNIT PRICE	AMOUNT	TA)	
CONSTRUCTION - MATERIALS, LABOR AND EQUP	1.000	EA	93,556.3800	93,556.38		
LABOR EXPENSE CONSTRUCTION - MATERIALS, LABOR AND EQUP	1.000	EA	17,732.8500	17,732.85		
DISTRICT MATERIAL ISSUED CONSTRUCTION - MATERIALS, LABOR AND EQUP ACCOUNTS PAYABLE (OUTSIDE VENDOR COSTS)	1.000	EA	286,649.1800	286,649.18		
CONSTRUCTION - MATERIALS, LABOR AND EQUP DISTRICT EQUIPMENT	1.000	EA	20,651.0200	20,651.02		
ENGINEERING STUDY PRIOR PAYMENT ON 6/6/2017	-1.000	EA	75,000.0000	-75,000.00		
ENGINEERING STUDY PRIOR PAYMENT 1/22/2018	-1.000	EA	33,260.4300	-33,260.43		
MESSAGES	Subtotal:			\$ 310,329.00	<u> </u>	
	Tax:			\$ 0.00		
	Total:			\$ 310,329.00		
	Amount Paid:			\$ 0.00		
	Amount Due:			\$ 310,329.00		



GIGA WATT INC. 1 CAMPBELL PARKWAY EAST WENATCHEE WA 98802 Account: 1262
Invoice: 4454
Due Date: 08/29/2018
Amount Due: \$ 310,329.00

Amount Of Payment:

Remit To:

PUD NO. 1 OF DOUGLAS COUNTY PO BOX 1119 BRIDGEPORT WA 98813